Technology-Driven Approach to Enhancing Workplace Safety and Health

Present By

Kenny Quah Assistant General Manager





Welltech Construction Pte Ltd

Company Introduction





Founded in 1987, Welltech Construction Pte Ltd is one of the most established construction companies in Singapore. We have a paid-up capital of S\$35 million and our portfolio ranges from Government Institutional to Housing Projects.




We have accomplished large varieties of distinguished projects over the past three decades and is recognized and ranked as Grade A1 Builder for General Building Works by the Singapore's Building & Construction Authority.




We are ISO 9001:2015, ISO 14001:2015, ISO 45001:2018 certified, BCA Green and Gracious accredited and have achieved and received awards for recognition and honoring of our quality and safety performance.

Company Introduction





SMART DIGITAL CONTROL FOR PPVC INSTALLATION





About PPVC (Prefabricated Prefinished Volumetric Construction)

- PPVC is one of the construction technologies that support the Design for Manufacturing and Assembly (DfMA) concept.
- PPVC improves productivity and quality and **it provides a better and safer construction environment on-site**, as the bulk of the construction activities and manpower are moved off-site, thus minimizing dust and noise pollution.






PPVC Project Case Study – HDB TAMPINES N9 C18

Proposed Public Housing Development Comprising of 7 Blocks of 17-Storey, 2 Blocks of 16-Storey, 2 Blocks of 14/17-Storey, 2 Blocks of 13/16-Storey Residential Building (Total 1086 Units), 1 Block of 3-Storey Multi-Storey Carpark with Roof Garden, 1 Block of 1-Storey Carpark with Landscape Deck, Commercial, Social Community Facilities, ESS, Bin Centre, and Precinct Pavilion at Tampines Street 96






Project PPVC Information



Numbers of module for HDB Tampines N9 C18

Phase	Block	Unit Type							Tatal			
		2R1	2R1X	2R2	2R2x	3R1	3R1x	4R1	4R1x	5R1	5R1x	Total
	954D	0	0	15	15	16	0	28	28	0	0	102
	954C	15	0	0	30	15	15	27	27	0	0	129
	953C	0	0	0	0	0	0	0	47	31	15	93
	953B	0	0	0	0	0	0	15	16	16	15	62
7	953A	0	0	0	0	0	0	15	16	16	15	62
Phase	952C	0	0	0	0	0	0	14	14	14	13	55
ha	954B	14	0	14	14	14	14	10	10	0	0	90
<u>а</u>	Total Unit	29	0	29	59	45	29	109	158	77	58	593
	Module/Floor	3	3	4	4	5	5	6	6	7	7	
	PPVC Mould Qty (set)	1	0	1	1	1	1	1	1	1	1	9
	Total Module	87	0	116	236	225	145	654	948	539	406	3356
	Nos PPVC Casting / 2 sty	5	5	3.75	3.75	3	3	2.5	2.5	2.14	2.14	
Phase	Block	Unit Type							Total			
Thase		2R1	2R1X	2R2	2R2x	3R1	3R1x	4R1	4R1x	5R1	5R1x	
	952B	0	0	0	0	0	0	0	43	28	13	84
	952A	0	0	0	0	0	0	0	43	28	13	84
	954A	14	0	15	14	15	15	10	10	0	0	93
	951C	0	0	0	0	0	0	14	15	15	14	58
Phase 2	951B	0	0	0	0	0	0	45	0	13	29	87
	951A	0	0	0	0	0	0	45	0	13	29	87
	Total Unit	14	0	15	14	15	15	114	111	97	98	493
	Module/Floor	3	3	4	4	5	5	6	6	7	7	
	PPVC Mould Qty (set)	1	0	1	1	1	1	1	1	1	1	9
	Total Module	42	0	60	56	75	75	684	666	679	686	3023

- As PPVC is 'prefinished', the installation has to be precise, with very little tolerance in alignment and level.
- The size of each PPVC is limited by the ability to transport via public roads, bigger dwelling areas like the living room and dining room are made up of multiple PPVCs. Hence, many of the PPVC modules will only have 2 or 3 sides with walls. As a result, the Centre of Gravity (CG) of these modules are way off-centre.
- In short, they are bulky and heavy, and mostly off-centre in CG.







Importance of Balancing PPVC Before Hoisting to Construction Level



PPVC installation with limitation controls on **6 nos** spiral connectors with dowel bars and **6 nos** 20mm threaded bars of modules into 30mm slot holes on the slab at the same time.






Importance of Balancing PPVC Before Hoisting to Construction Level




- The centre of gravity of each module can be manually calculated and determined with the formula of CoG = (ΣD* W) / ΣW, but should be easily handled with today's BIM software.
- Some lifting points are above the walls and some lifting points are on the slab, positioned to spread the hoisting load evenly and maintain the structural integrity.





• Due to the design of the modules, the Centre of Gravity varies for each modules.





Ideas Explored That Did Not or Will Not Work Out


• Pulley system with a single cable to connect all the lifting points $\frac{|P|}{\Delta |P|}$


- The pulley system has equal tension and balances the forces, eliminating the issue of differential loads
- However, it does not well level up PPVC properly, especially those 2 or 3-sided modules, where the CG is off-centred, especially when the lifting points are some on the top of the walls/beams and some on the slab (floor).
- The system is heavy or the wired cable too massive for bigger and heavier PPVCs.
- Auto-leveling Hoisting Rig Utilizing Electronically Controlled Electric Winches (14)
 - The project was ditched after the initial studies with engineers and fabricators.
 - Fixed positions of the winches are not ideal
 - Cables angle too much, inducing horizontal compressive forces within the PPVC modules.
 - High variation of lifting forces among the winches requires them to be severely oversized and the rig will be overly heavy, and costly to build.
 - Only suitable for lighter and more regularly shaped 3D precast like PBUs and Household shelters.
 - Cost and ROI issues, etc.



Lifting Frame Design Concept

- In order to achieve balance and level, both lifting frame and PPVC CG (Center of Gravity) need to align with each other.
- We superimposed all PPVC modules over their CG with all lifting points.
- A lifting frame was designed with outer and inner frame in order to cover all PPVC modules' lifting points with a lifting clutch angle of not more than 15°
- A direct point-to-point lifting system is implemented.
- Lifting holes are provided at 300mm c/c to both outer and inner frame for lifting cables to hook on.








Problems Faced



layout drawing



G Change hooks position and try again






Try until Lifting frame CG point matched with PPVC CG point and achieved balanced




Problems Faced




Refinements to the Solution

- Professional Engineer calculated and concluded the location of CG point, then determined Chain block length and where the chain blocks to be placed for each module types.
- Marked and Numbered all lifting holes (110 nos holes) at the lifting frame



Refinements to the Solution


• Drawings are created with the following details to show the length required for each chain block at each lifting position to ensure balance and level.






Refinements to the Solution


• Additional spring secured bars of spiral connector welded before PPVC installation to fix springs in accurate position.




Use Design for Manufacturing and Assembly (DfMA) and Integrated Digital Delivery (IDD) in Building Construction













Video Process of Smart Digital Control for PPVC Installation



Installation information for each modules sent to database for record and analysis









Enhancing Productivity with the Technology

Description	Conventional Method	New Improved Method			
Methodology	Non Smart Application Used for PPVC Installation	Using of Smart Application for PPVC Installation			
	 Identify PPVC module and check drawings. (2 worker. 5 minutes) 	 Scan QR code found in PPVC module and checking of drawings. (1 worker. 1 minute) 			
	 Measure Center of Gravity (CG) point. (2 workers. 10 minutes) 	 Install the hook and chain block to lifting frame. (2 workers. 4minutes) 			
	 Match PPVC CG point with lifting frame CG point. (2 workers. 15 minutes) 	3. Adjust the chain block height according to the length indicated in the drawing. (2 workers.			
Description of Work	 Hook chain block to lifting frame. (2 workers. 10 minutes) 	(5 minutes) 4. Hoisting up and installation.(3 workers. 50 minutes)			
	 Adjust chain blocks length to balance PPVC. (2 workers. 20 minutes) 	TOTAL TIME CONSUMED = 60 MINS.			
	6. Hoisting up and installation. (4 workers. 60 minutes)				
	TOTAL TIME CONSUMED = 120 MINS				

Enhancing WSHE with the Technology

Conventional Method (No Smart Application Used for PPVC Lifting)	New Improved Method (Using of Smart Application for PPVC Lifting)
Adjusting of spiral connector and dowel bar due to imbalance PPVC Module while lowering of PPVC module.	Eliminate the need to adjust spiral connector and dowel bar from below module.
Multiple touch point for the hardcopy drawing of PPVC modules.	Elimination of hardcopy drawing thus eliminating multiple touch point
PPVC modules hitting onto other metal platform due to imbalance of PPVC modules.	Able to reduce risk of hitting onto metal platforms as PPVC modules are balanced
Workers falling from height due to high frequency of workers climbing to adjust the hook locations	Able to reduce the frequencies of workers climbing onto the metal platform.
PPVC module crack due to force exertion by improper hooking of Lifting Gears	Able to determine the location of hooking the Lifting Gears to reduce amount of force exerted thus reducing the risk of PPVC module crack.
Imbalance distribution of Safe Working Load for all Lifting Gears that can cause faulty Lifting Gear due to imbalance hoisting of PPVC modules	Able to determine the location of hooking the Lifting Gears thus increasing the lifespan and integrity of Lifting Gears.




Overall Benefits with the Technology

AAAAAAA	High Productivity. 6 modules/block/day installed and 2.5sty /month (RC Cycle) (vs. 4 modules/block/day and1.5sty /month) RC cycle: 70-minute cycle per module. Manpower Saving: 14,990.65 Man-hours Overall Cost Saving: S\$ 1,853,926.00 Estimated to reduce 2months for overall project duration.	PRODUCTIVITY	70%
ΑΑΑΑΑΑ	Eliminate the need to person standing below module Reduce risk of falling from height Reduce risk of LG failure / dislodge Reduce the imbalance force for the LG Reduce risk of PPVC module hit another structure. Increase the lifespan of LG	Safety	60%
$\boldsymbol{\lambda}$	Elimination of multiple touch points on hardcopy drawings between supervisors, engineers and lifting team as QR code available for anyone	SMM	100%
	Reduce to usage of diesel for crane Reduce smoke emission for prolonged crane due to frequent adjustment of Lifting Gear Reduction of paper wastage for printing drawings got lifting team	ECO	70%





ARTIFICIAL INTELLIGENCE FOR VIDEO ANALYTICS (AI/VA) FOR SAFETY NON-COMPLIANCE





About AI/VA

- AI/VA stands for Artificial Intelligence for Video Analytics.
- Welltech's first encounter with Al/VA system was June 2018 in United Kingdom at RoSPA Safety Expo.
- Welltech's 1st pilot project implementing AI/VA was in HDB Clementi N4 C12.
- AI/VA to assist us to monitor high risk activities and alert the relevant personnel.




THE DEVELOPMENT

AWARDS

Welltech Construction Pte Ltd






The system can detect these safety non-compliances / occurrences



AI/VA Implementation Schedule






Al Detection – Worker near open edge / open edge





AI Detection – Worker under lifted load





AI Detection – Worker near machinery





Al Detection – Danger zone or based on defined zone





AI Detection – Safety helmet & vest





Al Detection – Number of workers in the work zone





AI/VA using Mobile Phone Application



4:4	43		al 🕈 🛈
<		AI VA	
HDB Bisha	n East C35A8	kВ	
	Select	to	Select
1/ Alert	3231 ₅		7 device
<mark>&</mark> 13	762		1305
	s near open or edges	Wo	rkers under lifted lo
9	1	X	52
Workers machine	s near ery/vehicle	Dar	nger Zone Intrusion
<u>1</u>	6		
PPE			
	17		

Summary List of all alerts

	4:44	.ul 🗢 🖽
<	AI VA	
HDB Bi	shan East C35A&B	
Un	verified (3225)	Verified (1)
	BLK 535B	
	BLK 535B-A2-TC9	
#4787	Workers under lifted load	
	06 Aug 2024 14:50:32	
	BLK 535C	
	BLK 535C-A-TC11	
#4786	Workers under lifted load	
	06 Aug 2024 11:13:11	
	BLK 535B	
#4785	BLK 535B-A1-TC9	
#4/85	Workers under lifted load	
	06 Aug 2024 09:17:50	
	BLK 535A	
#4780	BLK 535A-B1-TC8	
#4760	Workers under lifted load	
	05 Aug 2024 14:58:19	
	BLK 535C	
#4782	BLK 535C-B-TC11	
H4702	Workers under lifted load	
	05 Aug 2024 14:50:08	
	BLK 535B	
#4784	BLK 535B-A1-TC9	
	Workers under lifted load	

5

8

356641

i Information Details of alert

4:44 AI VA ✓ AI VA Summary Project HDB Bishan East C35A&B Area BLK 532C Camera no BLK 532C-A&B-TC5 Type Danger Zone Intrusion Time 03 Oct 2023 09:19:29 Ref.No










Sample Safety Data Collected by using AI/VA.



र्ष्ट्रे

Breakdown in total number of the safety non-compliance found based on trades



Benefits of using AI / VA at work


The usage of the system further enhances the safety of the work force working onsite in addition to safety inspections carried out by the site to ensure safe work conditions.

Unsafe work environments are swiftly identified and rectified It further minimizes the risks of unsafe acts by workers as workforce understands that work locations are monitored.

<u>۲۵۶</u>

It reduces the number of accidents or incidents occurring onsite by minimizing the chances of the above occurring.

AI/VA in Action



Video of AI/VA in Action



Developments in the Future

- Strengthen and refine the AI/VA detection function, making it more accurate and reliable, reducing false alarms.
- Explore ways to improve detection during the night (low light conditions).
- Further refine alerts into different safety levels or tiers, based on severity and proximity to danger.
- Integrate AI/VA alerts system with on-site IoT warnings (lights + sound). In case of non-compliance, besides sending alerts to the app, also activate on-site IoT warnings: red light flashing + sound during the day; only red light flashing at night.
- Use PTZ cameras for the CCTV. When non-compliance occurs, AI/VA can link to the PTZ camera to zoom in, allowing identification of the workers in violation. This is technically challenging according to vendors.





DASHBOARDING & DATA ANALYTICS






About Dashboarding & Data Analytics

- In today's data-driven landscape, dashboarding and data analytics are essential for turning raw data into actionable insights.
- Dashboards provide real-time visual summaries of key metrics, making it easier to track performance and spot trends, uncovering patterns and correlations that inform strategic decisions.
- In the realm of workplace safety and health, dashboarding and data analytics are transforming how we can manage and improve their safety practices.
- Dashboards offer real-time visual insights into key safety metrics, such as incident rates and compliance status, enabling quick identification of trends and potential issues.
- Data analytics enhances this by analyzing patterns and correlations in safety data, allowing for proactive measures and more effective risk management.
- Together, these tools will help Welltech create safer work environments, ensure regulatory compliance, and drive continuous improvements in health and safety outcomes.



Current Dashboards of ePTW Vendors



Powered by: digital build

44

Integrating Safety Data Using Tableau Dashboard













X

Evaluated the best data visualization dashboard platform

Figure 1: Magic Quadrant for Analytics and Business Intelligence Platforms



Gartner (June 2024)

Gartner

Organizations safety and incident management dashboard with key metrics

This slide represents dashboard showing safety and incident management performance of an organization. It shows details related to total case incident rate, days since reported by hazard type, deficiencies by number of items reviewed, sum of corrective actions by company etc.




This graph is linked to excel, & changes automatically based on data. Just left click on it select "Edit Data".



高技工程私营有限公司 Welltech Construction Pte Ltd

Safety Audit Score Trend Analysis

(Using Tableau Platform)





Safety Audit Score Performance Analysis

TOP 3 BOTTOM 3

Null

89.30%


88.90% 88.70% 88.20% 87.00%

82.50% 79.80% 77.30% 76.10% 74.10% 72.60% 72.10%

Safety Audit Score for all Projects

Projects

\$ 2024	Altura EC Bukit Batok EC Showflat	
89.8	La Ville HIP G29P 422 Hougang	
91.8	HIP G29P Boon Lay Dr	
80.2	CCK N8C12 Bishan East C35A/B	٤ 79.
81.3	Canberra Tampines N9 C13/14	77.30 76.109
NA	BB N4C26	74.10%
NA	Draycott Park Tampines N9 C18	72.60% 72.10%
72.9		
69.5	TOP THREE & BOTT	TOM THREE of SAFETY AUDIT SCORE 2024
NA	Arina East Residences	




TOP THREE & BOTTOM THREE of SAFETY AUDIT SCORE 2023

Altura EC	89.3	89.8
Arina East Residences	NA	91.8
BB N4C26	74.1	80.2
Bishan East C35A/B	79.8	81.3
Bukit Batok EC Showflat	88.9	NA
Canberra	77.3	NA
CCK N8C12	82.5	72.9
Draycott Park	72.6	69.5
HIP G29P 422 Hougang	88.2	NA
HIP G29P Boon Lay Dr	87.0	NA
La Ville	88.7	NA
Tampines N9 C13/14	76.1	77.3
Tampines N9 C18	72.1	86.3
The Commodore	NA	72.5
Ulu Pandan C3	NA	88.7

2023

ROBOTICS





About Robotics

- Construction robots offer innovative solutions to enhance productivity and WSHE on-site.
- Robots can handle risky tasks and operate in hazardous environments, reducing the risk of accidents and improving overall workplace safety, health and environment.
- Embracing robotics not only positions Welltech at the forefront of construction technology but also aligns with Singapore's broader goals of digital transformation and smart city development.
- Investing in construction robots is a strategic move towards a more innovative, safe, and efficient construction company.



Current Deployment

Indoor Spraying Robot

- Equipped with specialised spray painting equipment, the heart of the system is a robotic arm that is articulated and can move in multiple directions to allow the spray head to access various angles and positions, as well as the consistent distance of the spray surfaces from the spray nozzle, for the most accurate possible paint placement.
- The robot also utilises high-precision laser guiding and positioning, cloud-based/preloaded floor plan mapping, AI and other technologies to manoeuvre efficiently in the designated work area for optimum productivity.





Robot Information

6-axis Robotic Arm -

The 6-axis robotic arm has a 1400 mm arm span and 1200 mm effective reach. It can return to its prior position with high precision to eliminate inconsistencies between spraying intervals. It also allows the nozzle to turn sideways to spray the inner faces of wall recesses.

Execution Terminal •

The robotic arm's execution terminal enables quick and easy attachment and detachment of the spraying nozzle, minimising maintenance downtime. Additionally, this adaptable design allows for seamless switching to other attachments for skim coating and sanding.

Control System •

The core of the control system is a computer that employs highperformance processors and industrial-grade logic controllers, coupled with laser, AI and other technologies, to carry out all the automated spraying and navigating functions accurately and seamlessly.



Main Features of Fulltime-BES FT-A011 Spraying Robot

Remote Control

The spraying robot automated operation is wirelessly managed with a supplied tablet running on Windows platform (Android version to launch in Q1 2024). Parameter settings are entered and dynamic information is viewed on the tablet.

Elevating Mechanism

The elevating mechanism, operates on both the chassis-to-jack and jack-to-arm travel, to achieve a total effective elevation gain of 960mm, enabling the robot to spray at height up to 4.6m.

Material Tank

The material tank has a capacity of 45L and level detection. It is designed for easy access and removal.

Spraying Equipment

Through the utilisation of a high-powered, heavy-duty pump and a proprietary anti-clogging nozzle (patent pending), the robot achieves uninterrupted spraying across extensive areas, with an increased width in each stroke of the robotic arm for outstanding speed and productivity, as well as achieves the ability to handle thicker material like skim coat used in Singapore.

4-wheel Omni-directional Chassis

The industrial-grade AGV chassis safely handles the weight of a fully loaded robot and manoeuvres with forward and backward motion, in-position rotation and side-stepping motion at any angle.




Robot Specifications

Measurements		Battery Specifications		
Dimensions (L x W x H)	(1130 x 820 x 1720) mm	Battery Type	LiFePO4 (Lithium Iron Phosphate)	
Height of Robotic Arm Base from Ground Level	1300 mm	Battery Capacity	173 Ah	
Effective Travel of Elevating Mechanism	~ I 960 mm	Operating Voltage	48V DC	
Effective Reach of 6-Axis Robotic Arm	1200 mm	Charging Voltage	220~240V AC	
Length of Spraying Nozzle	250 mm	Charging Current	30 A	
Weight	eight 680 kg (Fully equipped, Dry)		4 hrs	

	Performance			Mobility	
	Working Height	4.6 m		Max. Speed	0.5 m/s
-	Material Volume	45L		Max. Gradient	10°
	Max. Spray Distance	1000 mm		Max. Obstacle Clearance Height	30 mm
	Min. Spray Distance	500 mm		Max. Ditch Width	50 mm
	Max. Output (Max parameter setting on spray distance and arm	150 m²/hr		Min Turning Radius	0mm (in-position 360° rotation possible)
	speed, using the widest nozzle)	~ 60% to 70% of calculated output		Motions Allowed	Forward, Backward & Sideways at any angle
	Real-World Spray Output	based on the parameter settings			



Enhancing WSHE with Robotics







THANK YOU

